

**ENVIRONMENTAL
SERVICES FOR
A GREENER
TOMORROW...
ONE STEP AT
A TIME.**



Completion Report for

Kitchen Hood & Exhaust System Cleaning & Degreasing

Date: **26 September 2020**
Client Name: **Engineering Office**
Contact Person: **Mr. Saji Joy**
Designation: **Supervisor - MEP**
Site Detail: **FM - 2036**





Customer: Engineering Office		Contact Person: Mr. Saji Joy	
Site: Dubai		Contact Number: 0 50 3949472	
Description: Kitchen Hood Cleaning		Location: Fm-2036 Sheikh Main Villa	
Type Of Building: <input type="checkbox"/> Commercial <input type="checkbox"/> Hotel <input checked="" type="checkbox"/> Residential <input type="checkbox"/> Restaurant			
Cooking Volume <input type="checkbox"/> High <input type="checkbox"/> Very High <input checked="" type="checkbox"/> Medium <input type="checkbox"/> Low		Filter Cleaning Frequency <input type="checkbox"/> Daily <input checked="" type="checkbox"/> Weekly <input type="checkbox"/> Monthly <input type="checkbox"/> Not Known	
Type Of Filters <input type="checkbox"/> Mesh <input checked="" type="checkbox"/> Baffle <input type="checkbox"/> N/A		Filters in Place <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> N/A	
Type & Size of Hood 2 Mt			
FIRE PROTECTION SYSTEM			
Kitchen <input checked="" type="checkbox"/> Powder <input checked="" type="checkbox"/> CO2 <input type="checkbox"/> Foam <input type="checkbox"/> Others		Cooker Hoods <input checked="" type="checkbox"/> CO2 <input checked="" type="checkbox"/> Sprinkler <input type="checkbox"/> Powder <input type="checkbox"/> Others	
Fire Dampers <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Fusible Links <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
DUCT WORK			
Duct Made Of <input checked="" type="checkbox"/> Galvanized Steel <input type="checkbox"/> Stainless Steel <input type="checkbox"/> Others		Physical Entry <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Partly	
Access With Tools only <input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> Partly		Vertical Access <input type="checkbox"/> Rope Access <input type="checkbox"/> Saftey Harness <input checked="" type="checkbox"/> N/A	
Entire System Cleaned <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		Condition Of Ducts <input checked="" type="checkbox"/> Clean <input type="checkbox"/> Dirty <input type="checkbox"/> Very Dirty	
If NO details: Kitchen exhaust - 1 nos and Fresh air exhaust 1 nos cleaned			
Door / Plates Present <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Door / Plates Installed <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
No Doors:		No Panels:	
Where Installed		Condition Of Roof	
Duct Size/Aprox Length N/A		Location NA	
Insulated <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Damaged <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
Where		N/A	
Exhaust Fans <input checked="" type="checkbox"/> Upblast <input type="checkbox"/> Inline <input type="checkbox"/> Utility <input type="checkbox"/> Others			
Equipments Used			
<input type="checkbox"/> Jetting Machine		<input type="checkbox"/> Inlet Water Hose	
<input checked="" type="checkbox"/> Plastics Rool/Bags		<input checked="" type="checkbox"/> Degreaser Chemical	
<input checked="" type="checkbox"/> Extension Cords		<input type="checkbox"/> Vacuum Cleaner	
<input checked="" type="checkbox"/> Suitable PPE		<input checked="" type="checkbox"/> LED Lights	
<input checked="" type="checkbox"/> Ladder			
Last Cleaning Date -		Current Cleaning Date 26 September 2020	
Next Cleaning Date 26 March 2021			
Crystalline Representative		Customer Representative	

CRYSTALLINE CLEANING & ENVIRONMENTAL SERVICES

KITCHEN HOOD CLEANING

CLIENT NAME : ENGINEERING OFFICE
CONTACT PERSON : MR. SAJI JOY
DESIGNATION : SUPERVISOR - MEP
SITE DETAILS : FM - 2036
DETAILS : KITCHEN HOOD & EXHAUST SYSTEM
CLEANING & DEGREASING
DATE OF CLEANING : 26 SEPTEMBER 2020
FREQUENCY OF CLEANING : HALF YEARLY
DATE OF NEXT CLEANING : 26 MARCH 2021

The above kitchen were cleaned in accordance with NFPA 96 Standard for Ventilation Control and Fire Protection of Commercial Cooking Operations.

The kitchen exhaust systems must be cleaned and degreased every Six-Monthly.



Jasmanpinto

CRYSTALLINE CLEANING AND ENVIRONMENTAL SERVICES